

Sh. Farooq Ahmad Shah

S/o Ab Wahab Shah

R/o Rajpora Ullar

Cell No. 7780826147

Contractor Card No. SE/R&B/SB/D/1311 of 2018-19

FINAL NOTICE

No. Xen/REW/Pul/5661-63

Dated: 08-10-2026

Subject: Final Notice for failure/delay in execution of allotted works at Rajpora and Kanjinag Blocks, Awantipora.

Reference:

1. LOI No. Xen/REW/Pul/2826 dated 24-08-2026.
2. LOI No. Xen/REW/Pul/3944 dated 11-09-2026.
3. Notice-II issued by the Assistant Engineer, REW Sub-Division Awantipora regarding delay in execution of works.

Whereas, various works were allotted to you under DDC/PRI Grants through the above-referred Letters of Intent, details of which are reproduced below:

S. No.	Name of Work	Grant	Allotted Cost (₹ in Lacs)	LOI No. & Date
1	Imp. of Road near H/o Paul Singh and others at Rajpora Block Awantipora	DDC	0.544	Xen/REW/Pul/3944 dated 11-09-2026
2	Dev. of Road Lane from Gurudwara to onwards at Rajpora Block Awantipora	DDC	0.521	Xen/REW/Pul/2826 dated 24-08-2026
3	Dev. of Road BWO Concreting from H/o Manzoor Ah Shah to R&B Road at Rajpora Block Awantipora	DDC	0.661	Xen/REW/Pul/2826 dated 24-08-2026
4	Imp. of Lane with R/Wall from Bhat Mohalla Jinasgah via Masjid to H/o Atam Singh at Rajpora Block Awantipora	DDC	0.922	Xen/REW/Pul/2826 dated 24-08-2026
5	Fencing of Graveyard at Check Rajpora PH-II Block Awantipora	PRI	0.521	Xen/REW/Pul/3944 dated 11-09-2026
6	Dev. of Lane BWO Tiles from Link Road to Alquds Masjid Watseer Road Rajpora Block Awantipora	PRI	0.436	Xen/REW/Pul/2826 dated 24-08-2026
7	Fencing R/Wall of New Colony Graveyard PH-II at Rajpora Block Awantipora	PRI	0.514	Xen/REW/Pul/2826 dated 24-08-2026
8	Fencing Walling Tiling of Baba Maqsood Astan Shareef at Kanjinag Block Awantipora	PRI	1.594	Xen/REW/Pul/2826 dated 24-08-2026
9	Walling Fencing of Graveyard Baba Mohalla Bunpora Kanjinag Block Awantipora	PRI	0.653	Xen/REW/Pul/2826 dated 24-08-2026
10	R/Wall to Road near Govt. Upper Primary School Kanjinag Block Awantipora	PRI	0.514	Xen/REW/Pul/2826 dated 24-08-2026
11	Fencing Walling of New Graveyard Muqdam Mohalla Kanjinag Block Awantipora	PRI	0.725	Xen/REW/Pul/2826 dated 24-08-2026

OFFICE OF THE EXECUTIVE ENGINEER REW DIVISION PULWAMA

www.rewpul.in

xenrew-pulwama@jk.gov.in

01933-313247

Whereas, despite the lapse of considerable time from the issuance of the respective LOIs and despite directions/notices issued by the concerned field staff, the progress of the above works has remained unsatisfactory and the works have not been executed/completed within the stipulated period.

Whereas, a Notice-II was already served upon you by the Assistant Engineer, REW Sub-Division Awantipora, calling upon you to take immediate steps for execution of the works. However, your failure to ensure satisfactory progress has compelled this office to issue the present Final Notice.


You are, therefore, hereby finally called upon to, immediately mobilize sufficient manpower, machinery and material at all the above work sites; Resume/start the works forthwith, wherever the works have not been started; Ensure substantial and satisfactory progress of all the allotted works strictly as per the approved specifications and estimates; and Complete the works within the stipulated contractual/departmental time schedule.

You are directed to report to the concerned Assistant Engineer, REW Sub-Division Awantipora and commence/accelerate the works within 03 (three) days from the date of receipt of this notice, failing which it shall be presumed that you are unwilling to execute the allotted works.

Please note that this is being issued as a FINAL NOTICE. In case you fail to comply with the directions within the stipulated period, this office shall be at liberty to initiate action against you under the terms and conditions of the allotment/LOI and applicable departmental rules, including Cancellation/withdrawal of the LOI/allotment; Forfeiture of the CDR/Security Deposit, wherever applicable; Debarment/blacklisting from participation in departmental works, as admissible under rules.

No further notice in the matter shall be necessary before initiating such action.

This notice may, therefore, be treated as an opportunity finally afforded to you to comply with the contractual obligations and avoid further departmental action.


Executive Engineer
REW Division, Pulwama

Copy to:

1. The Assistant Engineer, REW Sub-Division Awantipora, for information and for ensuring strict compliance/monitoring of the works.
2. Block Development Officer, Awantipora, for information.
3. Office file.