

M/s Kowsar Ahmad Dar
S/o Mohd Maqbool Dar
R/o Monghama, Tral
Cell No. 9596171543

FINAL NOTICE

No: Xen/REW/Pul/ 5669

Dated: 8-10-2026

Subject: Final Notice for failure to resume and complete the work "Construction of Pyt. Ghat in Pyt. Halqa Chandrigam" despite repeated notices.

Reference: Notice vide No. AE/REW/BD/42-44 dated 09-04-2026 by AE Dadsara.
Notice vide No. AE/REW/BD/57-59 dated 18-04-2026 by AE Dadsara.
Notice vide No. AE/REW/BD/64-66 dated 27-04-2026 by AE Dadsara.
Notice vide No. AE/REW/BD/94-95 dated 08-05-2026 by AE Dadsara.
Final Notice vide No. AE/REW/BD/188-89 dated 03-08-2026 by AE Dadsara.

It is hereby brought to your notice that the work "Construction of Pyt. Ghat in Pyt. Halqa Chandrigam" under RGSA was allotted to you vide Allotment No. 2476 dated 29/08/2025.

You had commenced the work and executed the same up to slab level. However, it has been observed that you have abandoned/discontinued the work thereafter and have failed to resume the work for the last approximately nine months.

It is pertinent to mention that you have been repeatedly directed/notified by the concerned Assistant Engineer to resume the work and complete the same within the stipulated time. Despite such repeated notices and directions, you have failed to resume the work and have not demonstrated any satisfactory progress at site.

Your continued failure to resume the work after having executed it up to slab level constitutes serious default in the execution of the allotted work and is causing undue delay in completion of the sanctioned developmental work under RGSA. Such delay is also defeating the very purpose for which the work was sanctioned.

You are, therefore, hereby served with this FINAL NOTICE and directed to resume the work immediately, mobilize the required manpower, material and machinery at site, and complete the balance work strictly as per the sanctioned estimate, specifications, terms and conditions of the allotment and within the prescribed period.

You are further directed to submit written compliance to this office immediately upon resumption of the work, along with the present status/progress of the work.

In case you fail to resume the work within 03 (three) days from the date of receipt of this Final Notice, no further notice shall be issued to you and this office shall be constrained to initiate appropriate action against you under the applicable tender/allotment conditions and rules, including cancellation of the allotment/agreement, forfeiture of CDR/security deposit, recovery of any

Government dues/losses and debarment from further tendering, as may be permissible under the applicable rules.

You shall also be liable for any additional expenditure, loss or consequences arising out of your failure to resume and complete the work.

This may be treated as the FINAL OPPORTUNITY to resume and complete the work.

Matter most urgent.


Executive Engineer
REW Division Pulwama

Copy to:

1. Assistant Engineer concerned — to conduct site inspection, record the present physical status of the work and submit a report regarding compliance/resumption within the stipulated period.
2. Block Development Officer, Dadsara, for information.
3. Office file.